# New Hampshire Department of Corrections



FY 2022-2023 House Public Works and Highways Sub-Committee Lapse Extension Discussion March 12, 2021



- 1. The appropriation made to the Department of Corrections in 2019, 146:1, IV, A for Perimeter Security and Fence Detection Systems. \$1,600,000 appropriated in account 046-030-1218
- Project Status: On hold
- Project Completion Date: Completion date to be determined once the project is approved to go out to bid
- Amount Not Expended from the Total Appropriation: \$1,584,100
- 2. The appropriation made to the Department of Corrections in 2019, 146:1, IV, B for Kitchen Renovation. \$4,320,000 appropriated in account 046-030-1219
- Project Status: Waiting for DOJ approval on design agreement
- Project Completion Date: Completion date to be determined once the project is approved to go out to bid
- Amount Not Expended from the Total Appropriation: \$4,320,000
- 3. The appropriation made to the Department of Corrections in 2019, 146:1, IV, C for Replace Electrical Services. \$265,000 appropriated in account 046-030-1240
- Project Status: In design
- Project Completion Date: Completion expected by December 2021
- Amount Not Expended from the Total Appropriation: \$265,000



- 4. The appropriation made to the Department of Corrections in 2019, 146:1, IV, D for Generator Replacement of 2 Generators. \$300,000 appropriated in account 046-030-1257
- Project Status: In procurement process with DAS
- Project Completion Date: Completion expected by December 2021
- Amount Not Expended from the Total Appropriation: \$300,000
- 5. The appropriation made to the Department of Corrections in 2019, 146:1, IV, E for Rebuild/Replace Access Road, Berlin. \$721,000 appropriated in account 046-030-1261
- Project Status: Work has started but currently delayed by weather
- Project Completion Date: Completion expected by November 2021
- Amount Not Expended from the Total Appropriation: \$635,110.54
- 6. The appropriation made to the Department of Corrections in 2019, 146:1, IV, F for Door Replacements. \$198,000 appropriated in account 046-030-1263
- Project Status: Bid awarded, in negotiation. Work expected to start May 2021
- Project Completion Date: Completion expected by June 2022
- Amount Not Expended from the Total Appropriation: \$198,000



- 7. The appropriation made to the Department of Corrections in 2017, 228:1, IV, A, extended by 2019, 146:20, 43 for Transitional Work Center Complete Bathroom Replace. \$500,000 appropriated in account 046-030-1562
- Project Status: On hold
- Project Completion Date: Completion date to be decided once the project is approved to go out to bid
- Amount Not Expended from the Total Appropriation: \$488,215.82
- 8. The appropriation made to the Department of Corrections in 2017, 228:1, IV, B, extended by 2019, 146:20,44 for Repair Bathroom Floors Med Cust N & Med Cust S. \$650,000 appropriated in account 046-030-1561
- Project Status: Bid awarded, starting work in April 2021.
- Project Completion Date: Completion expected by November 2021
- Amount Not Expended from the Total Appropriation: \$587,924.84
- 9. The appropriation made to the Department of Corrections in 2017, 228:1, IV, E, extended by 2019, 146:20, 47 for Door Replacements (NHSP-Men). \$101,000 appropriated in account 046-030-1558
- Project Status: Bid awarded, work expected to begin May 2021
- Project Completion Date: Completion expected by June 2022
- Amount Not Expended from the Total Appropriation: \$93,000.00



- 10. The appropriation made to the Department of Corrections in 2017, 228:1, IV, F, extended by 2019, 146:20, 48 for Electronic Controls and Security Camera Installation. \$625,000 appropriated in account 046-030-1557
- Project Status: Bids closes on March 10, 2021
- Project Completion Date: Completion expected by June 2022
- Amount Not Expended from the Total Appropriation: \$595,131.06
- 11. The appropriation made to the Department of Corrections in 2017, 228:1, IV, G extended by 2019, 146:20, 49 for Body Alarm/Man Down System (NHSP-Men). \$2,000,000 appropriated in account 046-030-1537
- Project Status: Bids closes on March 10, 2021
- *Project Completion Date*: Completion expected by June 2022
- Amount Not Expended from the Total Appropriation: \$1,889,868.94
- 12. The appropriation made to the Department of Corrections in 2015, 220:1, IV, A, extended by 2017, 228:22, 36, extended by 2019, 146:20, 50 for new women's prison. \$12,600,000 appropriated in account 046-030-4991
- *Project Status*: To be completed.
- Project Completion Date: Completion expected by June 2021
- Amount Not Expended from the Total Appropriation: \$3,310.68



#### Projects Scheduled to Lapse June 30, 2021

046-030-8876 13-195:23-C2	Steam Lines and Injector at NHSP-Men	Lapse	\$22,667.91
046-030-1289 13-195:IV-A	224 Bed Women's Prison	Lapse	\$523.31
046-030-1290 13-195:IV-B	Remove and Replace 2 Oil Tanks and 1 Diesel Tank	Lapse	\$69,003.16
046-030-1560 17-228:1-IV:C	Elevator Replacement at NHSP-Men	Lapse	\$52,597.08
046-030-1559 17-228:1-IV:D	Secure Housing Unit Door Controllers at NHSP-Men	Lapse	\$8,058.09

Total Lapse June 30, 2021 - \$152,849.55